

PROCUREMENT PLAN

A. General

1. Project Information:

Country: Belize

Borrower: GOBZ

Project Name: Fifth Road (Philip S. W. Goldson Highway Upgrading, Road Safety Improvement and Climate Adaptation) Project

Project Executing Agency: MWT

2. Bank's Approval Date of the Procurement Plan: May 26, 2014

3. Period Covered By This Procurement Plan: May 2014 – November 2015

B. Goods and Works and Non-Consulting Services

1. **Prior Review Threshold:** Procurement decision subject to prior review by the Bank as stated in Appendix 2 to the Guidelines for Procurement:

	Procurement Method	Prior Review Threshold (USD)	Comments
1.	ICB	1,000,000	Tender Documents for works will be subject to prior review.
2.	International Shopping	100,000	
3.	National Shopping	25,000	
4.	Non-Bank Funded	No review	Procurement procedures of GOBZ apply.

2. **Prequalification.** Yes

3. **Reference to Project Operational/Procurement Manual:** For ICB, CDB's Guidelines for Procurement and Standard Bidding Documents. For Consulting Services, CDB's Guidelines for the Selection and Engagement of Consultants.

4. **Any Other Special Procurement Arrangements:** To comply with the requirements of the EIB-CALC Finance Agreement the following is required:

- i. A waiver of CDB's Guidelines for Procurement in respect of procurement related to the infrastructure works under the Project, to extend eligibility to countries eligible for procurement under EIB-funded projects which are not CDB member countries.
- ii. Bidders for infrastructure works must submit the "Covenant of Integrity" in the form attached hereto at the Annex.
- iii. Procurement notices shall be published in the Official Journal of the European Union.

5. Procurement Packages with Methods and Time Schedule:

1	2	3	4	5	6	7
Ref No.	Contract (Description)	Procurement Method	Prequalification (Yes/No)	Bank Review (Prior/Post)	Expected Bid-Opening Date	Comments
1.	Section A	ICB	Yes	Prior	March 2015	
2.	Section B	ICB	Yes	Prior	September 2015	
3.	Bridge Repairs	NBF	No	N/A	October 2014	
4.	New Bridge	ICB	Yes	Prior	December 2015	

1. Consulting Services

Procurement Packages with Methods and Time Schedule:

1	2	3	4	5	6
Ref No.	Assignment (Description)	Selection Method	Review by Bank (Prior/Post)	Expected Proposal Submission Date	Comments
1.	Detailed Design of New Haulover Bridge	QCBS	No	December 2014	
2.	Construction Supervision	QCBS	No	January 2015	
3.	Institutional Strengthening Study	QCBS	Yes	February 2015	
4.	Gender Capacity Building Consultancy	QCBS	Yes	March 2015	
5.	Communication Consultancy	QBS	Yes	April 2015	
6.	M&E Consultancy	QBS	Yes	January 2015	

2. Implementing Agency Capacity Building Activities with Time Schedule

Project Launch Workshop: Schedule to be coordinated with GOBZ.